

**STATUS OF HEADQUARTERS BUILDING CONTRACTS AND FUNDS
AS OF 4 NOVEMBER 1958**

1. Clearing and Grubbing

Date Started	October 9, 1957
Date Completed	March 13, 1958
Contract Amount	\$31,450.00
Change Order #1	530.20
Change Order #2	<u>302.50</u>
Total Cost	\$32,283.70

2. Grading and Drainage

Date Started	March 4, 1958
Date Scheduled for Completion	November 15, 1958
Contract Amount	\$458,500.00
Change Order #1	363.00
Change Order #2	20,760.78
Change Order #3	<u>15,372.08</u>
	\$494,995.86
Estimated Amount for Rock Excavation	<u>13,000.00</u>
Estimated Cost	\$507,995.86

3. Excavation and Foundations

Date Started	October 28, 1958
Date Scheduled for Completion	June 24, 1959
Contract Amount	\$2,292,200.00

4. Cost of Work Completed and Under Contract

Completed	\$ 32,283.70
Under Contract	<u>2,800,195.86</u>
Total	\$2,832,479.56

5. Status of Funds

Amount appropriated, not including \$8,500,000 for George Washington Memorial Parkway construction	\$46,000,000
Estimated cost of supervision by PBS, including Contract Architect's fee	<u>2,500,000</u>
Balance available for actual construction	\$43,500,000
Work completed and under contract	<u>2,832,480</u>
Balance available for remainder of construction, including contingencies	\$40,667,520